SMITH-EMERY LABORATORIES

An Independent Commercial Testing Laboratory

781 E. Washington Boulevard, Los Angeles, California 90021 ♦ (213) 745-5333 ♦ Fax (213) 741-8621

Project No.: 45589-1

September 5, 2018

Project: LAS VEGAS ROCK, INC.

Lab No.:

T-18-067

Client:

LAS VEGAS ROCK, INC.

ATTN: JEREMY ADAMS

P.O. BOX 19118 JEAN NV 89019

12" x 12" x 3" Thick Sandstone (Saw Cut Finish)

SPECIFICATION: ASTMC 1354 Standard Test Method for Strength of Individual Stone Anchorages in Dimension Stone (Modified)

SOURCE: Submitted to Laboratory by Client.

Anchor Material: Stainless Steel ASTM A666, Type 304 12GA; "SPLIT TAIL CLIP"

Dow Cornings 795 (Silicone Sealant)


Report of Tests

KERF ANCHOR TEST - SHEAR (In-Plane) Test Set-Up per Sketch LP-K3

Samples with cut kerf anchor were tested in general accordance with ASTM C 1354 procedures. A steel framed jig accommodating the stone assembly was used; the "In-Plane" load was applied on top of a square tube where the anchor was installed; loading direction along the kerf. Load was applied using a calibrated hydraulic universal testing machine until failure occurs. Used Span Length: 9-1/8"

Test results are as follows:

Test No.	Thickness	Kerf Depth, in.	Thickness, inch		Maximum	Observations
			Kerf-1	Kerf-2	Load, Lbs.	Observations
1.	3,000	1.000	1.019	1.011	4,910	Kerf Broke
2.	3.000	1.000	1.019	1.030	8,460	Kerf Broke



Remarks:

Mode of Failure: Kerf Broke

Respectfully Submitted,

SMITH-EMERY LABORATOR

G. Janeth Quintero, P.E. Registered Civil Engineer No.: C Registration Expires: 12-31-16

yb

CC: SMITH EMERY LABORATORIES

- ☐ Materials Tested Comply With Specifications.
- ☐ Materials Tested Did Not Comply With Specifications.
- ☐ No Established Criteria For Acceptable Limits.
- For Information Only.

SMITH-EMERY LABORATORIES

An Independent Commercial Testing Laboratory

781 E. Washington Boulevard, Los Angeles, California 90021 🔷 (213) 745-5333 🔷 Fax (213) 741-8621

Project No.: 45589-1

September 5, 2018

Project: LAS VEGAS ROCK, INC.

Lab No.:

T-18-067

Client:

LAS VEGAS ROCK, INC.

ATTN: JEREMY ADAMS

P.O. BOX 19118 **JEAN NV 89019**

SUBJECT: 12" x 12" x 4" Thick Sandstone (Rough Finish)

SPECIFICATION: ASTMC 1354 Standard Test Method for Strength of Individual Stone Anchorages in Dimension Stone (Modified)

SOURCE: Submitted to Laboratory by Client.

Anchor Material: Stainless Steel ASTM A666, Type 304 12GA; "SPLIT TAIL CLIP"

Dow Cornings 795 (Silicone Sealant)


Report of Tests

KERF ANCHOR TEST - SHEAR (In-Plane) Test Set-Up per Sketch LP-K3

Samples with cut kerf anchor were tested in general accordance with ASTM C 1354 procedures. A steel framed jig accommodating the stone assembly was used; the "In-Plane" load was applied on top of a square tube where the anchor was installed; loading direction along the kerf. Load was applied using a calibrated hydraulic universal testing machine until failure occurs. Used Span Length: 9-1/8"

Test results are as follows:

Test No.	Thickness	Kerf Depth, in.	Thickness, inch		Maximum	Ohaamatiana
			Kerf-1	Kerf-2	Load, Lbs.	Observations
1.	4.250	1.000	1.821	1.814	6,516	Kerf Broke
2.	4.250	1.000	1.830	1.828	6,319	Kerf Broke



Remarks:

Mode of Failure: Kerf Broke

Respectfully Submitted,

SMITH-EMERY LABORATO

G. Janeth Quintero, P.E.

Registered Civil Engineer No.: Registration Expires: 12-31-16

yb

CC: SMITH EMERY LABORATORIES

- ☐ Materials Tested Comply With Specifications.
- ☐ Materials Tested Did Not Comply With Specifications.
- □ No Established Criteria For Acceptable Limits.
- For Information Only.